



COUNTY OF KENOSHA

Department of Public Works & Development Services Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works /Facilities Committee Status Report for September 2021

- **KCAB-Molinaro Security Modifications**
 - KCAB/PSB/Courthouse window & door replacements PO issued to Berglund Construction. Work will start September 24th, with completion in October.
 - Contractor selected (Alan & Associates) for Molinaro Building hardening of exterior windows and doors. Work was completed July 28, ahead of schedule
 - KCAB enhanced interior security transaction windows and doors specifications in development. Targeting bid advertisement by the end of September and construction start for October or November
- **Civic Center Campus - Design & Construct Parking Lot**
 - City initial design review complete 7-2, we submitted updated drawings/specifications Awaiting final approval.
 - Johnson & Sons Paving has been awarded the contract
 - Construction to begin on September 17, with completion in November
- **KCDC HVAC Replacements Phase 1**
 - Apparent low bidder (Southport) is approximately \$500,000 higher than Construction -- Project Budget (\$2.17M bid vs. \$1.6M construction budget).
 - We worked with the low bidder, our Engineering Consultant and Purchasing to requote a smaller scope, and not delay the project further.
 - A \$1.53M reduced scope was agreed to, which meets the original schedule.
 - Construction is scheduled to start in November, and be complete by end of March
- **Kemper Water Infiltration Repairs**
 - Bid awarded to low bidder, Berglund Construction.
 - Construction to begin on September 8, with completion in October