

DIVISION OF HIGHWAY MONTHLY REPORT

October 4, 2021

I. General Operations:

We took advantage of the favorable weather to carry out routine maintenance activities which include shouldering, mowing, brushing, culvert repair and trash pickup. We will also be paving 1.7 miles of lower layer of CTH BB (just west of STH 75) next week to restore highway damage caused by WE Energies contractor that installed a gas main along the said section of CTH BB.

For State work, we carried out concrete spot repair along STH 31, asphalt spot repair along STH 165 just west of CTH EZ, repaired bridge approach slaps along I-94 as well as miscellaneous repairs on several bridges along State highways.

II. Project Updates:

A. County Projects:

1. Update - CTH S Project:

a. Phase 1 - STH 31 to CTH H:

For the eastbound lanes – all paving and pavement marking is complete, traffic signals at CTH H and Brumback Ave are operational and railroad signals are operational. Eastbound traffic has been shifted to the outside eastbound lane. Paving of the westbound lanes is in-process. This project is on schedule to be completed by the end of November.

b. Phase 2 - CTH H to I-94:

Most paving of eastbound lanes is complete. The road section from the East Frontage Road to 38th Street will remain closed to enable the paving of the westbound lanes, install pavement marking and site restoration. This project is also on schedule to be completed by end of November.

2. CTH F Local Roads Project:

Punchlist items are scheduled to be completed this week. The project is complete and open to traffic. We are working with the Village of Twin Lakes, Town of Randall and DOT to initiate the jurisdictional transfer process per the IGA.

3. CTH K Project – CTH H to UPRR:

FHWA has approved the environmental document, DOT is still reviewing the plans and specifications while ROW acquisition is ongoing. The DOT has also initiated design review of the railroad crossings at the Union Pacific and Canadian Pacific Railroads. We are expecting initial railroad design review feedback this week. Construction remains projected to commence in summer of '22.

4. Bike Wayfinding Sign Project (Countywide):

This project is substantially complete, and the contractor is working on punch list items.

5. CTH Y and CTH A Roundabout (Village of Somers)

This project is on schedule for ROW acquisition to start in Q1 of '22 which will be immediately followed by utility relocation. Construction is projected to occur in '23.

6. CTH WG Bridge (Village of Bristol)

We are still waiting for DOT to approve the plans and special provisions. Bid advertising remains targeted for this month, with bid opening in November. Construction is targeted for '22.

7. CTH U and CTH Q Intersection improvements (Village of Bristol)

Utility relocation work continues, and the Contractor will simultaneously begin construction activities this week. The project team is targeting late summer '22 to complete this project.

8. CTH U and CTH C Intersection Improvements (Village of Bristol)

ROW acquisition is in progress and expected to be completed by year-end. Utility relocation is scheduled to commence early '22 and construction scheduled to start by late summer of '22.

9. CTH JB Bridge Deck Replacement (Town of Wheatland)

CTH JB will remain closed until the bridge deck can be replaced. Bridge deck design is in-process and scheduled to be complete by the end of November, to facilitate bid advertisement in December. The deck replacement is tentatively scheduled to start in January of '22 and completed by the end of June '22.

B. FoxConn & Related DOT Projects:

1. CTH KR Enhancement Project:

Section from CTH H to STH 31:

Major construction work completed in September includes paving the mainline along CTH KR from 1st Street to Pike River, construction of the substructure for the bridge over the UP Railroad. Ongoing work includes grading of the ditch on the south side of CTH KR from the UP Railroad to Pike River and paving of eastbound lanes from WIS 31 to Old Green Bay Road. This project is on schedule to be completed by Fall of '22.

2. STH 50 Reconstruction project: 118 Avenue to 43rd Avenue

Traffic has been shifted to the newly constructed outside lanes while major construction work is ongoing on the inside lanes. The contractor is currently removing existing pavement and constructing the subbase of the inside lanes. This project is on schedule for Fall '22 completion.

3. STH 50 Pavement & Shoulder Repair project: WFR to CTH O

Diamond grinding of the outside lanes is ongoing as well as joint repair at various locations. Contractor is still targeting late Fall of '21 to complete project despite delays in the delivery of Traffic signal poles, equipment and their accessories.

4. STH 32 from STH 91st ST to 85th ST

Major work completed in September includes “binder-layer” asphalt paving in some project areas, concrete paving in other project areas, and concrete curb & gutter installation throughout the entire project area. Traffic is currently shifted to the northbound lanes. The contractor is targeting project completion for mid-November.