

# **DIVISION OF HIGHWAY MONTHLY REPORT**

**May 2, 2022**

## **I. General Operations:**

We have been engaged in preparing the trucks for paving and other summer operations. All paving operations equipment has been serviced to enable the start of paving activities in May. We are also engaged in our regular maintenance activities which include crack sealing, asphalt patching, ditching, shouldering and trash pickup.

On state highways, we were engaged in sealing damaged joints and potholing along STH 50 east of I-94 as well as brushing along STH 45 joint, crack sealing, shouldering and trash pickup.

**Village of Pleasant Prairie's request to construct a multiuse trail within the County highway right-of-way (ROW):** The Village has enhanced their plan for the Prairie Highlands Corporate Park (located on the West Frontage Road, between CTH C and CTH Q), to include a multiuse trail & sidewalk network that connects development features between CTH C, CTH U, CTH Q and the West Frontage Road.

## **II. Project Updates:**

### **A. County Projects:**

#### **1. Update - CTH S Project:**

Completion of punch list items is in progress. Contractor is targeting August ending to complete punch list items. A limited number of Right-of-Way (ROW) acquisition legal issues remain in process.

#### **2. CTH K Project – 94<sup>th</sup> CT to UPRR:**

This Project's Public Involvement Meeting (PIM) is scheduled for May 3<sup>rd</sup>. The contractor is planning mobilization and will begin major construction activities the week of May 9<sup>th</sup>. During construction, CTH K will be closed to all-traffic between the UPRR and CTH H and through-traffic between CTH H and 104<sup>th</sup> Ave. A comprehensive detour plan has been developed. Project construction activities are targeted for substantial completion by year-end, with light work and punch-list items to be complete in Spring of 2023.

#### **3. CTH Y and CTH A Roundabout (Village of Somers)**

5 of 6 required ROW parcels have been acquired and work continues to acquire the single remaining parcel. Utility relocation and the installation of a Village of Somers watermain are in-progress, scheduled for completion by year-end. The Project schedule targets bidding this Fall and construction in Spring '23.

#### **4. CTH WG Bridge (Village of Bristol)**

Demolition of the existing bridge is substantially complete; construction of the east abutment is also complete and pile driving is ongoing on the west abutment. Project completion remains targeted for August ending '22.

#### **5. CTH U and CTH Q Intersection improvements (Village of Bristol)**

The final utility relocation work is scheduled to be completed the week of May 9<sup>th</sup>. Project construction activities have recently resumed, and substantial completion is targeted for late-summer.

#### **6. CTH U and CTH C Intersection Improvements (Village of Bristol)**

ROW acquisition is complete, and utility relocation coordination is ongoing. Construction is projected to start in late late-summer, immediately following completion of the intersection of CTH U & Q Project.

7. **CTH JB Bridge-Deck Replacement (Town of Wheatland)**

Demolition of existing concrete deck and placing of riprap at the abutments are now complete. Preparation for the reconstruction of the bridge-deck is in-process and Project completion is targeted for June-ending.

8. **CTH MB Bridge Replacement (Town of Paris)**

A preconstruction meeting is scheduled for mid-May with the contractor and construction is projected to start after June 15<sup>th</sup> due to DNR regulations. Project substantial completion is targeted for the end of September '22.

9. **CTH EZ at Russel Road Roundabout (Village of Pleasant Prairie)**

The County is in the process of reviewing a draft Intergovernmental Agreement (IGA) that defines the roles/responsibilities of both Kenosha County and Lake County for the construction of a \$2.4M roundabout at the intersection of CTH EZ and Russel Road. We are targeting bringing the IGA to the Committees and Board for review and approval in July/August of this year.

**B. FoxConn & Related DOT Projects:**

1. **CTH KR Enhancement Project:**

**Section from CTH H to STH 31:**

Major construction activities are ongoing on the bridges over the railroads and construction of the roadbed has resumed between CTH H and 56<sup>th</sup> Avenue. Substantial Project completion remains year-end '22, while Spring '23 is targeted for the completion of punch list items.

2. **STH 50 Reconstruction project: 118 Avenue to 43<sup>rd</sup> Avenue**

Major construction activities are occurring at the bridge over 76<sup>th</sup> Avenue and at the intersection at STH 31 and STH 50. The project remains on schedule to be completed by year end '22.

3. **STH 50 Resurfacing Project: CTH O to STH 12**

Phase I of this project is progressing on schedule despite delays caused by rainfall. Inside lanes for both westbound and eastbound remain closed, milling of the eastbound inside lane is complete while paving of eastbound inside lane is in progress from Grand Geneva Way to Bloomfield. Concrete spot repair is also occurring just west of CTH O. In general, construction activities remain on schedule for completion in late Fall '22.

4. **STH 142 Resurfacing Project: I-94 to CTH J**

As part of Phase I, STH 142 remains closed from STH 45 to I-94, repairs of the bridge over Des Plaines river is scheduled to be complete this week and milling is ongoing from STH 45 to West Frontage Road. Phase I is on schedule to be completed by Memorial Day while the entire project completion remains targeted for September '22.