



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

Kenosha County Crews

County Highways: Winter weather continues to be mild. No major weather events are being forecasted at least for the next week.

The crew is taking advantage of the mild weather engaging in routine maintenance operations that include shouldering, culvert repair, brushing, crack sealing, ditching and trash pick-up.

State Highways: Routine maintenance operations.

County Contracted Projects

CTH U and CTH C Intersection Improvements (Village of Bristol)

Project Overview: Work has been temporary halted for winter and will resume in Spring of 2024. Most of the major work has been completed and a temporary signal was installed so that the intersection could be open to traffic. The permanent signal will be installed as soon as signal equipment is delivered in spring of 2024.

Timeframe: The developer's goal is to complete construction in late fall of 2024.

2024 Culvert Rehabilitation Project (Various locations in the County)

Project Overview: Replacement of the seven culverts has been completed and contractor is working on site restoration work. Restoration is scheduled to be completed in spring due to unfavorable site conditions.

Timeframe: Project is complete, and contractor is working on punch list items.

CTH B Bridge Reconstruction (Town of Brighton)

Project Overview: The project is still progressing on schedule despite delays caused by inclement weather in January. The Construction of the substructure is complete. Construction of the superstructure is anticipated to start the week of March 4th to allow the concrete to completely cure.

Timeframe: Project completion is anticipated by the end of May 2024.

CTH E Resurfacing Project – CTH G to STH 31 (Village of Somers)

Project Overview: The contract has been executed and the project team is planning for a preconstruction meeting in March in preparation to start construction in April or early May, depending of the weather.

Timeframe: Project is scheduled to start April with project completion anticipated by the end of September 2024.



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

CTH H Resurfacing Project – STH 165 to 93rd ST and from Bain STA to STH 50 (Village of Pleasant Prairie)

Project Overview: The contract has been executed and the project team is planning for a preconstruction meeting in March in preparation to start construction in June due to Village Pleasant Prairie watermain project along this section of CTH H. The watermain project is scheduled to be completed by mid-May.

Timeframe: Project is scheduled to start in early June with project completion anticipated by the end of September 2024.

State Contracted Projects

STH 50: CTH W to UPRR Avenue (Town of Wheatland)

Project Overview: To be determined.

Timeline: To be determined.