



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

Kenosha County Crews

County Highways: The winter has been generally mild so far with one major storm which occurred the weekend of January 13th. The storm was immediately followed by frigid temperatures. No major traffic incidents were recorded during the last snow event. Most of the minor traffic incidents were due to driving too fast for conditions.

In addition to winter operations, staff are also engaged in general maintenance operations which include shouldering, culvert repair, brushing, crack sealing, ditching and trash pick-up.

State Highways: We were mainly involved in routine maintenance operations.

County Contracted Projects

CTH U and CTH C Intersection Improvements (Village of Bristol)

Project Overview: Work has been temporary halted for the winter and will resume in Spring of 2024. Most of the major work is complete and a temporary signal was installed so that the intersection could be open to traffic during winter. The permanent signal will be installed as soon as signal equipment are delivered in spring of 2024.

Timeframe: The developer's goal is to complete construction in late fall of 2024.

2024 Culvert Rehabilitation Project (Various locations in the County)

Project Overview: This is an annual culvert replacement program which comprises of replacing major culverts which have exceeded their useful life. This project consists of replacing seven corroded corrugated steel culvert pipes with concrete pipes at various locations in the County. Bids were opened on November 1st and out of six bidders, Wanasek Corp was the apparent low bidder with a bid of \$427,300.00. Highlighted below is the summary of the bids submitted.

CONTRACTOR	BID AMOUNT
The Wanasek Corp.	\$427,300.00
Musson Bros., Inc.	\$445,562.50
DK Contractors	\$551,625.00
Veit & Company, Inc.	\$557,525.00
Townsend Construction, Inc.	\$593,667.00
Globe Contractors, Inc.	\$793,600.00

Timeframe: Project started late December with project completion anticipated by the end of May 2024.



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

CTH B Bridge Reconstruction (Town of Brighton)

Project Overview: This bridge is located along CTH B just south of CTH JB. The existing bridge has exceeded its useful life and the bridge is exhibiting severe deterioration on the structure and the foundation. Bids were opened on December 10th and out of four bidders, Radtke Contractors were the apparent low bidder with a bid of \$347,364.29. Highlighted below is the summary of the bids submitted.

CONTRACTOR	BID AMOUNT
Radtke Contractors, Inc.	\$347,364.29
Concrete Structures, Inc.	\$384,794.79
Pheifer Brothers Construction Co.	\$389,358.40
Zenith Tech, Inc.	\$482,310.23

Timeframe: Project started January 8th with project completion anticipated by the end of May 2024.

CTH E Resurfacing Project – CTH G to STH 31 (Village of Somers)

Project Overview: This project consists of milling and overlaying CTH E with hot mix asphalt. The existing pavement has exceeded its useful life and is exhibiting severe distress. Bids were opened on December 19th and out of two bidders, Payne and Dolan is the apparent low bidder with a bid of \$1,215,004.76. Highlighted below are the summary of the bid results.

CONTRACTOR	BID AMOUNT
Payne & Dolan	\$1,215,004.76
Stark	\$1,717,649.50

Timeframe: Project is scheduled to start in early June with project completion anticipated by the end of September 2024.

CTH H Resurfacing Project – STH 165 to 93rd ST and from Bain STA to STH 50 (Village of Pleasant Prairie)

Project Overview: This project consists of milling, pulverizing, grading and overlaying CTH H with hot mix asphalt. The existing pavement has exceeded its useful life and is exhibiting severe distress. Bids were opened on December 19th and out of two bidders, Payne and Dolan is the apparent low bidder with a bid of \$1,925,818.13. Highlighted below is the summary of the bid opening results.

CONTRACTOR	BID AMOUNT
Payne & Dolan	\$1,925,818.13
Stark	\$2,744,517.50



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

Timeframe: Project is scheduled to start in early June with project completion anticipated by the end of September 2024.

State Contracted Projects

STH 50: CTH W to UPRR Avenue (Town of Wheatland)

Project Overview: To be determined.

Timeline: To be determined.