



# COUNTY OF KENOSHA

Raymond G. Arbet, Director  
Department of Public Works & Development Services  
ray.arbet@kenoshacounty.org

Mike Schrandt, Facilities Manager  
Facilities Division  
912-56<sup>th</sup> Street  
Kenosha, Wisconsin 53140  
(262) 653-2548  
mike.schrandt@kenoshacounty.org

## Public Works / Facilities Committee Facilities Division Status Report for August 2021

- **KCDC Isolation Shower Modification** - This is a \$56K project to modify the isolation ward shower. Lee Mechanical bid \$55K and was awarded the contract. A pre-construction meeting is scheduled for mid-September after parts are delivered. Work is tentatively scheduled to be completed by the end of October. **Currently in-progress.**
- **BCC Sprinkler Pipe Replacement Project** - This is a \$120K project to replace corroded sprinkler pipe in an older section of Brookside. USAFP was the low bidder at \$96K and was awarded the contract. **The earlier pre-construction meeting on 9/7 has been rescheduled for September 16<sup>th</sup> due to Holiday week availability.**
- **Courthouse Washroom Remodeling Project** - This is a \$210K project to remodel four washrooms. Two on the lower level and two on the 1<sup>st</sup> floor. Rasch Construction was the low bidder at \$198K and was awarded the contract. A pre-construction meeting was held on July 21<sup>st</sup>. Work began on July 26<sup>th</sup>. Completion is slated for November 5<sup>th</sup>. **Currently in-progress.**