



COUNTY OF KENOSHA

Raymond G. Arbet, Director
Department of Public Works & Development Services
ray.arbet@kenoshacounty.org

Mike Schrandt, Facilities Manager
Facilities Division
912-56th Street
Kenosha, Wisconsin 53140
(262) 653-2548
mike.schrandt@kenoshacounty.org

Public Works / Facilities Committee Facilities Division Status Report for September 2021

- **KCDC Isolation Shower Modification** – This is a \$56K project to modify the isolation ward shower. Lee Mechanical bid \$55K and was awarded the contract. A pre-construction meeting is scheduled for mid-September after parts are delivered. Work is tentatively scheduled to be completed by the end of October. **Currently in-progress and on schedule.**
- **BCC Sprinkler Pipe Replacement Project** – This is a \$120K project to replace corroded sprinkler pipe in an older section of Brookside. USAFP was the low bidder at \$96K and was awarded the contract. **A pre-construction meeting was held on 9/16. Work started on 9/27 and should wrap up mid-November.**
- **Courthouse Washroom Remodeling Project** – This is a \$210K project to remodel four washrooms. Two on the lower level and two on the 1st floor. Rasch Construction was the low bidder at \$198K and was awarded the contract. A pre-construction meeting was held on July 21st. Work began on July 26th. **Completion of the two lower level washrooms is by mid-October. For security and logistical reasons, the start of the two 1st floor washrooms is on hold until the Rittenhouse trial has been completed.**